Completion Report

1	Name of Wok	Improvements to works to Storm water drain in Bagalagunte ward mo 14
2	Sanctioned Estimate No.& Date	18-02-2019
3	Head of Acount which is Chargeable	
4	Enstrument Order No. & Date	L Raghunandan
5	Name of Contractor	EOT is approved
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	—
7	Measurement recorded in MB	2251
	Page No	225032 to39
8	check Measurment of the Asst	29.04.19
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	K P Umesh
	b) Asst. Exe. Engineer	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
25.00 Lakhs	2374238.00	–	

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

Scanned by CamScanner